

Central Federal Lands Highway Division

Project Schedule and Resource Management

Version (Date): Feb 18, 2004

Activity ID: V1	Activity Title: Preliminary Pavement Recommendations
-----------------	--

Activity Definition: Complete field investigation, materials testing, analysis, and prepare preliminary pavement recommendations

Predecessor Activities (ID's) & Relationships (i.e.: FS, SS, or FF) & Time Lag:	Successor Activities (ID's) & Relationships (i.e.: FS, SS, or FF) & Time Lag:
1. Pred: G1 Rel: FF Lag: (4r jobs)	1. Succ: D1 Rel: FF Lag:
2. Pred: P1 Rel: FS Lag:	2. Succ: V2 Rel: FS Lag:
3. Pred: Rel: Lag:	3. Succ: Rel: Lag:
4. Pred: Rel: Lag:	4. Succ: Rel: Lag:
5. Pred: Rel: Lag:	5. Succ: Rel: Lag:
6. Pred: Rel: Lag:	6. Succ: Rel: Lag:

Required Activity Tasks:
1. Project initiation – CFT kick-off, information gathering, etc.
2. Procure necessary services – drilling, traffic control, FWD, and other investigation services.
3. Complete field investigation (pavement, base, and subgrade characterization; identification of sub-excavation areas, special drainage concerns; bench width vs. constructability; availability of local material, etc).
4. Compile field notes, logs, photos, etc.
5. Submit samples for testing to CFLHD lab and/or procure services of commercial lab.
6. Evaluate results from lab testing and field investigation.
7. Develop preliminary pavement recommendations (technical memo).
8. Review 15% plans (4R only)
9.

