

1

2

3

4

5

TRANSCRIPT OF PROCEEDINGS

6

PRE BID CONFERENCE

7

TUESDAY OCTOBER 30, 2001

8

CHIRICAHUA NATIONAL MONUMENT

9

10

11

12

13

14

15

16

17

18

19

20

KATHY FINK & ASSOCIATES  
CERTIFIED COURT REPORTERS

21

2819 East 22nd Street  
Tucson, Arizona 85719

22

(520) 624-8644  
FAX (520) 624-9336  
fkathy@qwest.net

23

24

Reported by: KATHY FINK  
Certified Court Reporter 50493

25



## P R O C E E D I N G S

MR. PUTO: I appreciate everybody showing up this morning. This is the pre-bid meeting for work at the Chiricahua National Monument, as we call it, AZ PRA CHIR 10(1) Bonita Canyon Drive, Chiricahua National Monument.

A couple of things. We are going to introduce everybody, go around the room. As we are recording the meeting today, when you do speak, for the help of the reporter, at least initially say who you are so the reporter can capture.

What we would like to do is go over the plans, ask any questions, get any feedback from the contractors, talk about the utilities and then also do a field review record.

She said she can set up twice out in the field, so I thought maybe we could set up at Farway Ranch and also at the well area, those two, at least preliminarily, set up so we could capture that so we don't have to come back for a meeting later on.

With that, everybody can introduce themselves.

I'm Tom Puto, I'm with the Federal Highway Administration in Denver.



1                   MR. EVANS: Dave Evans. NPS Cultural  
2 Resources. Sue Wells and Brandy Pang will be arriving  
3 at 10:00, so two more cultural resource specialists  
4 will be arriving in about an hour.

5                   MR. TSCHESCHKE: I'm Phil Tscheschke from  
6 CH2M Hill, Denver, design engineer for the water line.

7                   MR. BEEMIS: Brian Beemis with Sulphur  
8 Springs Valley Electric, engineer.

9                   MR. MASTERS: Mike Masters with SSVE.

10                  MR. McCANN: Mike McCann with the Federal  
11 Highway Administration. I was the project designer.

12                  MR. SHIPLEY: Cliff Shipley, Valley  
13 Telephone, engineer.

14                  MR. BELL: Tom Bell, Valley Telephone,  
15 engineer.

16                  MR. DRAIN: Ken Drain, Federal Highway  
17 Administration, project engineer.

18                  MS. CUDWORTH: Tracy Cudworth, National  
19 Park Services, landscape architect.

20                  MR. KLAMERUS: Jim Klamerus, Construction  
21 Operations Engineer, Federal Highway Administration.

22                  MR. FRANC: Ken Franc, project manager  
23 from the Denver Service Center, National Park Service.

24                  MR. FOWLER: Mel Fowler, National Park  
25 contracting officer.



1                   MR. ROGERS: Chris Rogers, Granite  
2                   Construction, estimator.

3                   MR. COX: Alvin Cox, superintendent,  
4                   National Park Service, Chiricahua National Monument.

5                   MR. RAMIREZ: Jose Ramirez, facilities  
6                   manager at Chiricahua.

7                   MR. CLUFF: Elvin Cluff, maintenance.

8                   MR. ZAPPPIA: Mario Zappia, A & S Paving,  
9                   estimator.

10                  MR. PUTO: I think that's everyone.  
11                  There's a sign-up sheet going around. If you haven't  
12                  signed it, if you can get your signature down, that  
13                  way we will have that also as part of the record.

14                  With that I can give you a little  
15                  overview of where we're at and where we're going, what  
16                  we expect to happen.

17                  This project, as you see, the bids are  
18                  going to be opened, I believe, November 15th. We  
19                  still expect that bid opening. We will go through it  
20                  today, answer any questions. If you have any  
21                  questions, if the contractors have any questions, we  
22                  can go over that and go over any planning information.  
23                  They may want to talk about the utilities, talk about  
24                  the full utility system, that being the electrical,  
25                  water, telephone, go over all the details, cover any





1           questions that come up.

2                       So with that, what we have got is we have  
3           got three schedules, four schedules actually and the  
4           option. The schedules A, B, and C, those all relate  
5           to the roadway that we want bidded out. Schedule W is  
6           the utilities. I think there's an option X, which is  
7           revegetation, so that's what we'll be asking for bids  
8           on, on all that information.

9                       We expect the roadway portion to start at  
10          the park boundary, go up the park to the top of the  
11          hill. Several of the options cover parking areas,  
12          those being open for funding issues. The utilities we  
13          expect to be bid as a full package, and we would like  
14          to have the full utility system constructed. Any  
15          specific details about the plans -- I assume we have  
16          all looked the plans. If there's any questions that  
17          come up, we can answer those.

18                      It's a recycle job, the roadway site. We  
19          will be pulverizing and recycling, putting down two  
20          inches of pavement, some utility work, drainage work,  
21          not much. When I say some drainage work, restoring  
22          head walls, that type of information. Then the  
23          utility work being the electrical system, telephone  
24          system, water line system. Basically on the utility  
25          system we have got a campground with a well, we will



1       be tying into that well, pumping water up to several  
2       tanks on the top of the hill and through a  
3       distribution system going back throughout the park for  
4       water in different places.

5                     There's trenches with electrical,  
6       telephone, water. I think, what, seven or eight  
7       trench details, Mike, different combinations of  
8       utilities?

9                     MR. McCANN: That's correct.

10                    MR. PUTO: We did issue an amendment, I  
11       don't know if everybody's got a copy of the amendment.  
12       There was a paper change. There was a plan sheet  
13       change. As a result of that the completion date moved  
14       up one month. I believe it was October 12th or  
15       something, moved to September 13th.

16                    So that's all the background information.  
17       Do you have any questions?

18                    MR. FRANC: Just a question. With the  
19       recording so that we won't have to come back here, I  
20       guess my thoughts were, if we can't capture everything  
21       with the recorder, we will have to come back here to  
22       discuss those questions and answers so that it can be  
23       recorded, so keep in mind that if we don't have the  
24       recorder we will want to come back here to capture  
25       everything.



1                   MR. PUTO: It's a steep hill. We would  
2                   like to walk up the hill to the water tanks. I don't  
3                   know if everybody's got their tennis shoes on. It's  
4                   too steep for the recorder to walk up that hill and  
5                   try to capture the conversation as we go along. It  
6                   will probably be too steep right at the tank.

7                   I thought we could, after the meeting  
8                   here, maybe drive to a spot, set up at the well area  
9                   in the campground area, she could set up there and we  
10                  could capture everything there, then maybe walk up the  
11                  hill.

12                 We have also another place at Farway  
13                 Ranch where she could set up and capture what we need  
14                 to do there.

15                 We want to try to capture everything so  
16                 that -- does anybody have specific questions or if  
17                 anybody has any real burning questions they want to  
18                 get off, say anything. Any clarifications?

19                 MR. ZAPPPIA: Do you know the station  
20                 number where this actually happens to cross the road?

21                 MR. PUTO: Could you identify --

22                 MR. ZAPPPIA: Mario Zappia, A & S Paving.

23                 Do we know -- I can pick up this station  
24                 number where the utilities cross lower but I wanted to  
25                 know where this point was (indicating)?



1 MR. PUTO: What page are you on?

2 MR. ZAPPPIA: I'm on page W2, where the  
3 tank site crosses the Bonita Canyon Road. I want to  
4 find out where that was on this.

5 MR. PUTO: Mike, maybe you can -- this  
6 station here is the utility station. They're two  
7 independent -- you're trying to ask the question,  
8 where does that cross in terms of roadway station?

9 MR. ZAPPPIA: Yeah.

10 MR. PUTO: Okay.

11 MR. McCANN: Are you looking for the  
12 crossing from the tank to the campground?

13 MR. ZAPPPIA: Yeah.

14 MR. McCANN: It's on sheet 16,  
15 approximately station 13 plus 940.

16 MR. PUTO: I see it towards the bottom of  
17 the page.

18 MR. ZAPPPIA: I don't see it.

19 MR. PUTO: Right there. That's as you --  
20 it goes across the page, that's what's going up to the  
21 well, the trench.

22 Any other specific or general questions?

23 MR. ROGERS: Do you specify the notice of  
24 proceeding here? I know you have a completion date,  
25 but do you specify --









1 motor graders, backhoes, loaders?

2 MR. ROGERS: Right.

3 MR. PUTO: What we -- there is probably  
4 some minor cleanup work. I think most of the work  
5 should be covered by the bid items.

6 MR. McCANN: There is some work behind --  
7 some sidecast material behind guardrails to clean up.  
8 Should have the equipment hours are the largest bulk  
9 of the equipment hours to set up, to clean up some of  
10 the miscellaneous sidecast material.

11 MR. ROGERS: But it sounds like there is  
12 specific work for -- it's just a ballpark?

13 MR. McCANN: Yeah, that's correct. Under  
14 Section 622 is where it says about cleaning up the  
15 piles.

16 MR. ROGERS: Okay.

17 MR. PUTO: I want to get into a couple of  
18 little details. I'll probably talk about the roadway  
19 sections first and then talk about the utilities, but  
20 basically on page 4 there are the plans, that's our  
21 roadway, a typical section, that would hold true  
22 throughout the park, that being the repulverizing,  
23 having some aggregate, putting down two inches of new  
24 pavement. That's what we're asking for on this  
25 project.



1                   Also in the parking areas, repaving most  
2                   of the paved waterways, the ditches, those have all  
3                   been identified.

4                   And then the first on the plans -- the  
5                   summary sheets up to page 12 -- actually, how far does  
6                   that go up to -- 13, different summaries, different  
7                   electrical, telephone, those are all the summary  
8                   sheets in there.

9                   Then pages 14 through 27 cover the  
10                  roadway portion, any notes, any work on the -- along  
11                  the roadway, stop bars, utilities, rumble strips, et  
12                  cetera. I think it's pretty straightforward all  
13                  through there.

14                  There's some historic headwalls -- how  
15                  many historic headwalls are there?

16                  MR. McCANN: There's approximately 105 to  
17                  110.

18                  MS. CUDWORTH: But we're only doing work  
19                  on a handful of them.

20                  MR. PUTO: In a little bigger global  
21                  picture, this whole park is a historic district; is  
22                  that correct?

23                  MR. COX: Well, the road, most of our  
24                  infrastructure was constructed back in the 1930s by  
25                  the Civilian Conservation Corps. A lot of the



1 elements in place we have to take steps to preserve  
2 and protect as we do the work.

3 MR. PUTO: So several walls, headwalls  
4 are historic. The work is in a historic district, we  
5 want to be extra careful as we do our work. There are  
6 several headwalls that would have to be reconstructed.  
7 A few of those are identified.

8 As we keep going down the roadway, we get  
9 into the parking areas. Those are the different  
10 schedules, asking for prices on that. I'm not going  
11 to go into the details of that unless somebody has  
12 specific questions.

13 As we enter past the visitor center, we  
14 go about a mile or so and head up the hill. There is  
15 a subexcavation area and guardrail areas to do a  
16 little bit of work in, pave ditches. We need to  
17 recreate the pinnacle walk formation along the roadway  
18 that -- we will be sensitive about the pinnacles and  
19 vibration and paving equipment. We've got some  
20 guardrail replacement, guardrail work when we get up  
21 to to some areas, Sugar Loaf parking, Oak Canyon, we  
22 will be doing some work up there. I think it's pretty  
23 well straightforward up there. There's detail sheets  
24 for those.

25 MR. ZAPPIA: What about traffic control?





1 Do we have to maintain access?

2 MR. PUTO: Into the parking areas?

3 MR. ZAPPIA: No. Up the mountain.

4 MR. McCANN: As far as closures, the  
5 roadway can be closed at night for parking of the  
6 equipment.

7 MR. ZAPPIA: We're talking like 15 feet  
8 wide pieces of equipment. To be maintaining traffic  
9 during paving operations or pulverizing and grading  
10 operations, I would say that's very hazardous, you're  
11 courting disaster.

12 MR. PUTO: We have to keep the park open.

13 MR. ZAPPIA: You get up there on the  
14 grades, you're extremely steep and very narrow.

15 MR. ROGERS: The existing road is 15 --

16 MR. ZAPPIA: At best.

17 MR. PUTO: I think the narrowest is about  
18 18 or 19, that's the -- there's a section probably a  
19 mile and a half that's very narrow as you go up the  
20 hill, it's maybe 20 feet going up the hill.

21 MR. McCANN: Well, the average of the  
22 project is about -- it's about 18, a little over 18  
23 feet wide. It varies anywhere from five to seven  
24 meters wide.

25 MR. ZAPPIA: What about compaction, your



1 rolling effort is going to be -- I don't know what  
2 your maximum grades are up there. It's going to be  
3 tough. You're going to be brushing the pavement with  
4 a steel drum.

5 MR. PUTO: I think it's six percent in  
6 that area. We don't have the verticals in here.

7 MR. ZAPPPIA: The compaction will be very  
8 difficult on the steeper grades.

9 MR. ROGERS: This is all sharp, right,  
10 the mix is all sharp mix?

11 MR. PUTO: Yeah.

12 MR. McCANN: Yes. Super paved mix.

13 MR. PUTO: It's a challenging little  
14 paving job. The steep grades and sharp curves going  
15 up the hill, narrow widths. Again, you're in a  
16 historic district so the trees and all that stay the  
17 same.

18 MR. ZAPPPIA: You're in and out in your  
19 trucks, you're going to be trying to get trucks up to  
20 the paver and you're going to get trucks coming away  
21 on a very narrow grade, very narrow, steep grade.  
22 It's going to be --

23 MR. PUTO: I don't think there's any  
24 turnarounds. You have to go to the top or do some --  
25 use some of the parking area up there to turn around.



1                   Like I said, there's paved ditches going  
2                   down the hill, we will maintain those.

3                   With that, are there any other questions  
4                   on the roadway? I'm not going to go into all the  
5                   details. We can all drive up that way. If you want  
6                   to participate in the field review, we will drive up  
7                   that way.

8                   MR. ROGERS: Do you address night work,  
9                   anything like that?

10                  MR. PUTO: I don't think -- we haven't  
11                  said anything about night work in the contract. What  
12                  about night work?

13                  MR. McCANN: Under section 108, no work  
14                  is permitted at night.

15                  MR. ROGERS: No work permitted at night?

16                  MR. PUTO: What page?

17                  MR. McCANN: I-2.

18                  MR. PUTO: No work at night and several  
19                  holidays.

20                  What time is the park open here?

21                  MR. COX: It's open 24 hours. We do have  
22                  the ability to close the gate just above the  
23                  campground and we have agreed to close the road during  
24                  the nighttime hours to allow the parking of equipment  
25                  so they don't have to drive it off the mountain at



1 night.

2 MR. PUTO: You can lock the gate there?

3 MR. COX: Right. Several gates there,  
4 one past the visitor center that could be locked at  
5 night.

6 MR. FRANC: There's a gate past the  
7 campground that will be locked to allow the  
8 contractors' equipment to stay up there above.

9 The gate here at the visitors center will  
10 not be locked because we need to maintain access to  
11 the campground.

12 MR. PUTO: You are correct. The one I  
13 meant was the one past the campground.

14 Okay. Moving over to the utility side of  
15 the contract. In the plans there are several  
16 drawings, some cross sections of the utility drawings  
17 start on -- probably on page 60 -- actually -- yeah,  
18 on 61, drawing W1. You may see it, called the water  
19 line, but it's utilities, electrical, telephone, all  
20 pieces of the puzzle, all the utilities that are in  
21 this project.

22 But, again, basically the overview there  
23 is to start at the campground, there's a well there  
24 that the park service drilled. We'll tie in from the  
25 well, run a line up to the tanks, do some work at the





1 tanks and have a distribution system from the tanks  
2 down to the visitor center, the superintendent's  
3 house, and other areas throughout the park.

4 With that trench there, there is also  
5 electrical, telephone in there, along with the water  
6 line and several different trenches in there. I  
7 believe we have the electrical and telephone utilities  
8 here also. There will be some coordination involved  
9 between the contractors -- the contractor and  
10 electrical and telephone entities.

11 To give you a little overview, the first  
12 couple -- back up a little.

13 CH2M Hill did all the design work for  
14 this. We did not do this, CH2M Hill did the design  
15 for the system, but basically it involves on sheet W2  
16 there a little overview site plan of what's going on.  
17 We're coming from the park boundary with a trench and  
18 then the next six, seven, eight, nine, ten, drawings  
19 are all detail sheets showing different water lines,  
20 electrical lines, telephone lines throughout. Page 9  
21 shows a little plan sheet going up to the tanks --  
22 sorry, a profile sheet. It's steep going up to the  
23 tanks. Then there's some miscellaneous profiles  
24 continuing on to sheet 13. Sheet 13 starts again some  
25 of the details about different trenches.



1                   There's trench details on 13 talking  
2           about electrical, fiberoptics, water, and then  
3           different types of connection details throughout.

4                   Are there any specific questions on the  
5           utility plans? I assume most of this would be  
6           subcontracted; is that fair?

7                   MR. ROGERS: We'll probably do it  
8           ourselves.

9                   MR. PUTO: You'll do it yourself?

10                  MR. ROGERS: If we want to dig test  
11       holes, how would we coordinate that?

12                  MR. PUTO: That would be the local park.

13                  MR. COX: With me.

14                  MR. PUTO: The last sheet here is on  
15       electrical. One thing that we have been talking about  
16       here this morning particularly regards the park has  
17       contracts with the electrical and telephone companies,  
18       okay. Now, that involves work for their -- I think  
19       it's phase one and phase two. We're going to  
20       construct what we call the phase one from the park --  
21       we actually dig the trenches, hook up and stub it out,  
22       the park will connect it to the buildings later on.

23                  MR. COX: That may change by the time  
24       this contract is awarded. I think we will be in a  
25       position to modify our utility contracts to where the



1 telephone and electric companies could do their work  
2 all at once, so we won't be looking at blank conduit.  
3 I think we will be in a position to want all the fiber  
4 telephone lines and electrical put in during the  
5 construction phase.

6 MR. PUTO: So that would be something you  
7 would work directly with the utilities on?

8 MR. FOWLER: We will modify the contract.

9 MR. FRANC: Really, the construction  
10 contractor under this solicitation specification is  
11 responsible essentially for the trenching and the  
12 installation of the electrical conduit and the cables,  
13 and the telephone will be done by the utility, and  
14 then you are, as the prime contractor, you will be  
15 responsible for the backfill. The main concern is the  
16 coordination. As we get into this, to the developed  
17 area up here in the maintenance area and in the  
18 residential area, we will have just trenching right up  
19 to a point that's determined by where the existing  
20 meters are right now. If that changes, we will modify  
21 the plans and specifications as needed, but  
22 essentially from that point on it's the utilities that  
23 do the work to get that service connected in to the  
24 various residences and/or maintenance facilities. So  
25 you don't have to worry about that.



1                   MR. ROGERS: They supply and install the  
2 conduit?

3                   MR. PUTO: Right. The contractor will be  
4 just responsible for digging the trench. The  
5 utilities would be coming out, providing the conduit  
6 and installing the conduit, then the contractor would  
7 backfill the trench.

8                   MR. BEEMIS: What we're hoping to do is  
9 whoever the successful bidder would be, we would go  
10 ahead and subcontract back to put the conduit in for  
11 us, probably under a field engineer's inspection.

12                  MR. ROGERS: Sure.

13                  MR. PUTO: You're with the electric  
14 company?

15                  MR. BEEMIS: Sulphur Springs Valley  
16 Electric Company.

17                  MR. PUTO: What about the telephone?

18                  MR. BELL: What we will probably do is  
19 utilize the contractors we have in place today to do  
20 our work, so they would coordinate with whoever is  
21 doing the trench work, coordinate when we open up the  
22 trench, we lay in the duct, cable, and fiber, and just  
23 work in conjunction with everybody on that.

24                  MR. ZAPPIA: Are there any restrictions  
25 on how much trench we can leave open at any given





1 time?

2 MR. TSCHESCHKE: On page 9 we specify 500  
3 feet, on page W9 it's 500 feet at any one time  
4 overnight. That's D -- paragraph D2.

5 MR. PUTO: So it's 500 feet overnight.

6 MR. TSCHESCHKE: Or it says as otherwise  
7 approved by a contracting officer.

8 MR. FRANC: There are some areas if we do  
9 work, the water line especially, as we get down  
10 towards the roadway that takes off down toward the  
11 superintendent's house, those areas where the visitors  
12 aren't there, I guess that would be something we would  
13 possibly allow for open area but somewhere, some of  
14 the trenching along the side of the road coming down  
15 from the campground, that's dangerous areas and any of  
16 the trenching through and around the visitor center in  
17 this area, for safety reasons, obviously.

18 MR. ZAPPPIA: That long run will be easier  
19 for all the other areas. If we can get a real long  
20 pull open and these people could come in and throw in  
21 their conduit in one clip instead of multiple move-ins  
22 to do it.

23 MR. PUTO: I would like to get it done as  
24 soon as possible. I know we have written here now  
25 that the electrical and telephone, they need to be out



1           there almost every day. We're talking about it, so is  
2           that your interpretation of that?

3                       MR. BELL: That's what we're  
4           interpreting.

5                       MR. PUTO: That's what you're planning,  
6           to be out there?

7                       MR. BELL: Yes.

8                       MR. PUTO: Certainly a lot of contractors  
9           digging the trench while he has the trench open?

10                      MR. BELL: We'll be behind them laying in  
11           our utilities.

12                      MR. ZAPPPIA: I'm sure in some places  
13           we'll be going real slow.

14                      MR. SHIPLEY: Another question, our  
15           conduit usually comes on rolls. This might be a  
16           time -- or sticks, depending on how much the trench is  
17           going to be open at certain times. So we'll just need  
18           to know if that's going to be the best way to go  
19           there.

20                      MR. FRANC: Do you need to know that up  
21           front? I mean would that be something -- how much  
22           lead time do you need to have?

23                      MR. SHIPLEY: Three weeks.

24                      MR. FRANC: That would be sufficient for  
25           you to work with the prime contractor?



1 MR. SHIPLEY: Yes.

2 MR. PUTO: One thing that's important to  
3 us is to minimize the disturbances to the park. We  
4 have talked about it and there may be a modification,  
5 that being an interim completion date to have the  
6 utility work completed early so we don't have  
7 trenching out there sitting out there exposed for a  
8 long period of time. We may and we probably will have  
9 an interim completion date to have the utility  
10 completed before September 13. It may be much sooner  
11 than the September 13th. We want to minimize the  
12 disturbance to the park.

13 MR. ROGERS: You will address that in an  
14 addendum?

15 MR. PUTO: Yeah. Yeah. We don't want  
16 trenches sitting out there exposed. We want it done.  
17 So we will chat a moment about that. We were talking  
18 about that, there's a good chance that's going to come  
19 in an amendment, an interim completion date for the  
20 utilities.

21 MR. BEEMIS: What our major intention  
22 would be at the present time would be to go in, step  
23 up the conduits, put in the ground sleeves for the  
24 transformers and switching cabinets and probably have  
25 our own crews install those facilities, but provisions



1           would have to be made to have whoever the park would  
2           have to get behind us as their electrician and to do  
3           the meters for the buildings, that would be something  
4           that would not be part of the utilities.

5                         MR. FRANC:  Is that what the Chiricahua  
6           staff understands?

7                         MR. CLUFF:  I had a question as far as  
8           the meters.  Some of the buildings are historical  
9           structures and most of the meters are on the back side  
10          of the house.  I was wondering if Sulphur Springs has  
11          a requirement or would like to have us have the meters  
12          out in an area where their readers could just read  
13          them without getting out of the vehicle; is that a  
14          priority?

15                        MR. BEEMIS:  That would be acceptable but  
16          then the metering points would have to be established  
17          from the site plan.  Sulphur Springs' responsibility  
18          would only go to the meter point, from there on the  
19          wiring to the building would be up to the park.  We  
20          would be able to work out those types of metering  
21          points, yes.

22                        MR. FRANC:  So I guess the point being,  
23          the farther away from the meter the structure is, the  
24          more responsibility the park has; the closer the  
25          meter --





1                   MR. BEEMIS: The park has exposure from  
2                   the meter to the building.

3                   MR. FRANC: The closer it is, it's their  
4                   responsibility?

5                   MR. EVANS: Do you have -- do you care  
6                   where the meter is, whether it's in front of or behind  
7                   the building?

8                   MR. BEEMIS: As long as it meets national  
9                   electric safety codes for accessibility.

10                  MR. EVANS: It doesn't necessarily have  
11                  to be visible?

12                  MR. BEEMIS: It has to be able to be  
13                  gotten to by our meter reader.

14                  MR. COX: I don't anticipate we will want  
15                  to change the location of any meters, given the  
16                  historical nature of the structures, we will probably  
17                  want them to remain as is.

18                  MR. PUTO: Okay. Again, we have to cross  
19                  the stream in several locations -- I think there's  
20                  three locations -- with utilities and conduit. We do  
21                  have the permits. Do you know the details of -- do we  
22                  need any specific details of the permits?

23                  MR. McCANN: The permit requirements are  
24                  in the contract. They're nationwide permits.

25                  MR. PUTO: A couple of little other



1 things in the contract to point out. I believe there  
2 is some -- the areas where we have to clean the  
3 contractors' equipment from one part of the project to  
4 another. Mike, do you know what page that's on, the  
5 cleaning of the equipment?

6 MR. McCANN: I17.

7 MR. PUTO: Okay. Towards the bottom  
8 there. In other words, you can't drive between place  
9 to place, there's some restrictions on that to your  
10 equipment, that being for -- what's that for, the  
11 spotted owl or what's the --

12 MS. CUDWORTH: It's for the noxious  
13 weeds. Basically, we're trying to contain them. The  
14 reason we don't want vehicles that are working in that  
15 area to move out of that area is that it will spread  
16 the infestation. So equipment that works in that  
17 area, if it moves out to any areas that's not  
18 designated as where the weeds are located, it has to  
19 be clean. So in some way it's best to get everything  
20 done in an area before you -- or just leave the  
21 equipment in there, because if you take the equipment  
22 out to higher up on the road, it's going to have to be  
23 cleaned.

24 MR. ZAPPIA: You're talking actually  
25 physically on the roadway, we're not going to be off



1 the roadway itself or --

2 MS. CUDWORTH: You are for the water  
3 lines, that's it, and in the plans it shows where this  
4 area is at. Basically, it's a water line that crosses  
5 right through a major infestation of Leeman lovegrass,  
6 which is the weed we're trying to control.

7 MR. ZAPPIA: On the roadway?

8 MS. CUDWORTH: The problem is up  
9 alongside the shoulder of the road, yeah, it's kind of  
10 like parallel. You have roads with weeds, you go  
11 over, there's a trench for utilities, it cuts through  
12 it. So there is a zone that you have to deal with.

13 MR. PUTO: Any time you get outside the  
14 pavement, which you probably shouldn't on the roadway  
15 site, you probably should be okay as you -- as you  
16 trench in from the park boundary, you will be in  
17 the -- outside of the utility pavement. Most of the  
18 utility work as you go from the tanks and you will see  
19 down to the wells, that's all in the weed areas.

20 There are no restrictions for the Mexican  
21 spotted owl; is that correct?

22 MS. CUDWORTH: No.

23 MR. PUTO: Okay.

24 MR. ROGERS: Does this weed requirement  
25 apply to road vehicles and things like trucks and



1 pickups?

2 MS. CUDWORTH: As long as your vehicle  
3 stays on the road pavement, it doesn't go through the  
4 disturbed areas, you're okay. The minute a piece of  
5 equipment or a vehicle, whatever, gets off the road  
6 and drives through the area where it's located, it's  
7 going to have to be cleaned.

8 MR. PUTO: You want to be careful. You  
9 could be down working on the utilities, all of a  
10 sudden you may need to go to the top for something,  
11 that's when you could have a problem.

12 Mike, can you think of anything else we  
13 need to go over? Can anybody else think of anything  
14 else?

15 MR. KLAMERUS: Is there a possibility  
16 that we will award two contracts, one for utilities  
17 and one for the roadway?

18 MR. PUTO: Very unlikely, very unlikely.  
19 The intent is to have them all be awarded as one  
20 contract. That's been our intent from day one.

21 MR. ROGERS: Likely or not?

22 MR. FRANC: That would be my question.  
23 Unlikely, I don't think is the term. I think it's not  
24 going to happen because this is all under one  
25 solicitation contract.





1                   MR. ROGERS: Yeah. A guy needs to know  
2                   what he's doing or --

3                   MR. McCANN: It will be awarded as one  
4                   contract, A plus W, B plus W, C plus W, and then all  
5                   three of those could have the option later on, but it  
6                   has to be schedule A, B, C, and then plus the W.

7                   MR. PUTO: Funding will be the only  
8                   issue.

9                   MR. FRANC: I guess bids would not be  
10                  accepted if you only have a bid that applies to the  
11                  road work and didn't have a bid for the utilities?

12                  MR. PUTO: You gotta bid both.

13                  MR. ROGERS: You can't cherry pick the  
14                  water and say, I'll pick the water?

15                  MR. PUTO: I can't see a scenario where  
16                  that would happen.

17                  MR. McCANN: No.

18                  MR. KLAMERUS: One more question about  
19                  the coordination with the utility contractor, I mean,  
20                  the way I look at these trenches, the contractor has  
21                  to dig the trench, install the water line, the bedding  
22                  and water lines, and then the utilities or the  
23                  electrical is basically at the same elevation as the  
24                  water line, then you have to install some more bedding  
25                  then come back and put in the telephone, and everybody



1 is in agreement that you know that's going to happen  
2 on a daily basis as they're digging the trenches.

3 I know you hope to get the contractor  
4 under a separate contract to do that, but if that  
5 doesn't work out, do you have the means to have your  
6 own forces out there on a daily basis?

7 MR. BEEMIS: Probably not. Probably not.  
8 Our work load being such that we probably would not be  
9 able to have crews here every day, that's why we want  
10 to talk about subletting and have a project manager  
11 here to oversee our portion, but we -- we would supply  
12 the conduit and have those put in at the time the  
13 trenching is done, that won't hinder or slow down the  
14 trenching process, because the material would be right  
15 here.

16 MR. FRANC: I guess one of the points to  
17 keep in mind too is the staging, the contractors'  
18 staging area has to be outside the boundary of the  
19 park. That is the requirement.

20 MR. ROGERS: Is that right? Outside the  
21 park limits?

22 MR. FRANC: Yes. I just wanted to make  
23 sure everybody was aware of that.

24 MR. PUTO: No material sources within the  
25 park, all outside the park.



1 MR. ROGERS: But equipment can be left?

2 MR. FRANC: Yeah, the road mainly -- we  
3 were thinking the road paving equipment, whatever is  
4 associated with the road work.

5 MR. ZAPPIA: What about track equipment,  
6 dozers, things like that?

7 MR. COX: We're willing to close the gate  
8 and allow the equipment to remain at the job site  
9 overnight.

10 MR. McCANN: On page I-42 is where it  
11 addresses the parking of the equipment overnight,  
12 under B and F

13 MR. SHIPLEY: On the staging area for  
14 materials outside the park, are we responsible for  
15 getting that ourselves or is that going to be  
16 provided?

17 MR. COX: That restriction did not apply  
18 to the utilities. We do have provisions for you to  
19 store your equipment inside the park, but for the  
20 prime contractor their staging areas have to be  
21 outside.

22 MR. BELL: Does that include the cable  
23 we're going to have in case we cut the cable coming up  
24 here?

25 MR. COX: It does.



1                   MR. BELL: We would have the material on  
2 hand to get it restored.

3                   MR. ROGERS: Is there a designated water  
4 source? Can we use the water here?

5                   MR. COX: Mike, I believe that provision  
6 was made for in the contract.

7                   MR. McCANN: Yes, it was, on page I-90.  
8 There are not designated sources, but water has been  
9 made available from the park.

10                  MR. PUTO: Is there a quantity or just  
11 how much --

12                  MR. CLUFF: I think that would be  
13 determined on the level of our tanks at a certain  
14 point. If it got below half on the tanks, we probably  
15 might have to start cutting back so it has time to  
16 recover, the well has time to recover.

17                  There's three tanks up there, a 10,000, a  
18 20,000, and a 50,000.

19                  MR. PUTO: Are they full?

20                  MR. CLUFF: Yeah.

21                  MR. ZAPP: How long does it take to  
22 recover?

23                  MR. CLUFF: Mostly for a pump cycle it  
24 takes about twelve hours for it to pump and normally  
25 pumps between ten to thirteen thousand gallons,









1           What's your concern?

2                   MR. KLAMERUS:  What did we require?  Did  
3           we require them to spray and kill off or did we  
4           require them to remove --

5                   MR. ROGERS:  I would be concerned about  
6           washing every load of mix that showed up on the job.

7                   MS. CUDWORTH:  No, that's not it.  That's  
8           just for the equipment.

9                   MR. KLAMERUS:  It's not that.  If you've  
10          got a material source that has those weeds where  
11          you're hauling it up, you have to do some remedial  
12          measures.

13                  MR. EVANS:  I think you have to strip off  
14          the overburden.

15                  MS. CUDWORTH:  I think we resolved that  
16          spraying it with Round-Up.

17                  MR. McCANN:  If you look on page I-4, the  
18          last paragraph on the page.

19                  MR. PUTO:  I'm just assuming most  
20          material sources are back around the Willcox area.  I  
21          don't know of any other aggregate sources in the  
22          immediate area here that meets specs.

23                  MR. McCANN:  I guess one last point for  
24          me is on sheet I-13, because of the historic nature of  
25          the park, historic buildings, historic headwalls, and



1       also the rock pinnacles, use of vibratory rollers are  
2       prohibited in select areas and distances from those  
3       features.

4                   MR. ROGERS:  Are they within the limits  
5       of paving work?

6                   MR. McCANN:  Yes, they are.

7                   MR. PUTO:  That would be the paving in  
8       that area.

9                   MR. ROGERS:  Are there densities not  
10      required in that area?

11                  MR. McCANN:  Density is required.  Use of  
12      vibratory rollers is not permitted.

13                  MR. PUTO:  Are those predominantly in  
14      flat or steep areas or a combination of both?

15                  MR. McCANN:  Along the pinnacles are  
16      going to be predominantly steep area.  At the visitor  
17      center, the roadway and the parking areas are  
18      relatively flat.

19                  MR. PUTO:  Okay.  Anything else?

20                  MR. KLAMERUS:  That's all I have.

21                  MR. PUTO:  Ed, you got any questions?

22                  ED:  No.

23                  MR. PUTO:  Anybody else have any  
24      questions?  Everything clear?

25                  MR. ROGERS:  You want it compact but



1           don't compact it.

2                       MR. EVANS: Compact it but don't vibrate  
3           it.

4                       MR. PUTO: Any more? No more questions?

5                       It's 10 o'clock, why don't we -- do we  
6           need to drive the whole project or how do you want --  
7           any areas particularly you want to look at first or do  
8           you want to drive the whole thing, look at the  
9           utilities? Any preference?

10                      What I would suggest we do is that let's  
11           go down and meet at the campground at the well side  
12           there and --

13                      MR. ROGERS: I'd like to see the weed  
14           area, see what's involved there.

15                      MR. PUTO: Okay. Let's meet at the  
16           campground in like five, ten minutes. We'll all meet  
17           down there.

18                      I would like to make sure we get up to  
19           the tanks. If we can just walk up that way and then  
20           from that place we can see the roadway too. So go  
21           from the well up to the tanks. It's probably a good  
22           little walk, about a half hour, so we can set up the  
23           recorder there at the campground and then do what we  
24           need and walk up the hill. We'll shut down the  
25           recorder and walk up to the tanks.





1                   (Whereupon, the proceedings were  
2           relocated.)

3                   MR. PUTO: Well, this is the pump house  
4           area. So we have to tie in from the new well to the  
5           pump house here.

6                   Phil, maybe you can give us a little  
7           background.

8                   MR. TSCHESCHKE: Essentially all of this  
9           existing equipment would be abandoned and any of it  
10          will be turned over to the park service. There's two  
11          existing chlorine tanks buried that are right here and  
12          right here, somewhere close, and we have to abandon  
13          those also. They will be dug up and excavated.  
14          Drawing W-18 shows the new facilities to be put in  
15          here but there is a chlorine pump and there is a  
16          control panel that --

17                  MR. PUTO: Basically everything in here  
18          gets replaced?

19                  MR. TSCHESCHKE: Right. All the existing  
20          equipment gets replaced.

21                  Now, the existing well, though, is going  
22          to remain here. We're going to pull the pump out.  
23          They don't have to abandon the well.

24                  MR. COX: I'm not sure that ADEQ has  
25          clarified that. We sent the package to them a couple



1 weeks ago.

2 MR. TSCHESCHKE: How the specs read now  
3 is the contractor is not responsible for abandoning  
4 any wells.

5 MR. COX: Right. Just pull the pump.

6 MR. PUTO: That's the way it will be  
7 unless we get additional information, unless we get it  
8 in the next several days that's the way the contract  
9 reads.

10 MR. COX: Right.

11 MR. TSCHESCHKE: The power then comes off  
12 that pole there, that's where the power for the new  
13 well is.

14 MR. PUTO: So then the trenching here  
15 will have water, electrical and telephone in it,  
16 correct?

17 MR. TSCHESCHKE: And it actually has  
18 water coming from here, it's got the one water line  
19 going up to the tank and then it's got another water  
20 line coming back to service the campground area, and  
21 electrical. You got the control wire going up to the  
22 tanks too for the indicator for the water level.

23 MR. PUTO: We'll cross the stream there,  
24 that will be one of the three stream crossings through  
25 the woods. Try to stay on the previously disturbed



1 trench as much as possible. You can see that. We  
2 will locate that. That's gotta stay. We will want to  
3 minimize the clearing up into that -- hardly any  
4 clearing through the trees and we will hit the roadway  
5 and trench up to the tanks.

6 MR. ROGERS: You have to put in the new  
7 before you can abandon the old?

8 MR. TSCHESCHKE: You can put a temporary  
9 water line, that's up to you how you want to sequence  
10 that, whatever we need to maintain water service for  
11 the campground area and everywhere else in the park  
12 while you're doing the construction. Our thought is  
13 you would have temporary lines in, especially going up  
14 to the hill because there's a -- the corridor is very  
15 narrow and --

16 MR. ROGERS: The existing line is in it?

17 MR. TSCHESCHKE: It's in the corridor and  
18 they want to disturb no more than they have to. They  
19 would like to put new line on top of the old line.  
20 So, in essence, a temporary line, but it's only a  
21 two-inch line.

22 MR. PUTO: That's just pumping water up  
23 to the tanks to have adequate water capacity at any  
24 time.

25 MR. FRANC: We envision that a temporary



1       above-ground line would be used, that way as you go up  
2       the trench that existing line doesn't become a  
3       concern. You can rip it out, tear it out, do what you  
4       need to do in the corridor and not worry about, you  
5       know, having to maintain that line. That's the way we  
6       envisioned it.

7                   MR. TSCHESCHKE: It should also help you  
8       in the sense if you're in the old trench, you don't  
9       have to do a lot of excavation because it's already  
10      been dug.

11                  MR. PUTO: The water line servicing the  
12      visitor center now is a different location --

13                  MR. FRANC: That's correct.

14                  MR. COX: This well provides water not  
15      only for the campground but the visitor center and the  
16      houses here, but the distribution line for the housing  
17      takes a different route from the tanks.

18                  MR. FRANC: Essentially that route will  
19      be abandon and we will bring the distribution line  
20      down the same corridor and go along the road towards  
21      the visitor center rather than on the other side of  
22      the mountain. That's essentially where that comes in.  
23      That line will be abandoned.

24                  MR. ROGERS: Okay.

25                  MR. FRANC: Did I get that right?





1 MR. TSCHESCHKE: Do you follow that, Tom?

2 MR. ROGERS: Yeah.

3 MR. FRANC: I can envision it.

4 MR. COX: It will be interesting to see  
5 how the recorder caught all that.

6 MR. ROGERS: Does it say what the  
7 existing line is, what it's made of, what kind of  
8 pipe?

9 MR. TSCHESCHKE: I think we have the  
10 as-built plans from -- I think it's four-inch cast  
11 iron. I don't know if the drawings show it or --

12 MR. ROGERS: I was just thinking if it  
13 was AC pipe you would have to dispose of it somehow.

14 MR. PUTO: That was built in the '40s.

15 MR. COX: It will be abandoned in place.

16 MR. TSCHESCHKE: Going up on the hill, if  
17 we're putting our line in the same trench, you may  
18 want to take it out, it may interfere with the  
19 construction. If it doesn't interfere with the  
20 construction, you can abandon all the pipelines in  
21 place.

22 MR. PUTO: Okay. Are we good?

23 MR. KLAMERUS: Clarify in my own mind the  
24 temporary line for bringing water down from the tank  
25 to here or from --



1                   MR. PUTO: Water going up to fill the  
2 tanks.

3                   MR. TSCHESCHKE: It might be both. We  
4 might have to have two temporary lines, because we  
5 want to keep the water to the campground area also in  
6 service.

7                   MR. DRAIN: This is covered in that we  
8 have to keep temporary service in here.

9                   MR. TSCHESCHKE: Yes. I believe -- let's  
10 see, let's look under section coordination. I think  
11 we can find it on page W-10, paragraph 1.4A. It has  
12 the discussion of the water supply during  
13 construction. I think it's pretty well covered there,  
14 everything we just talked about.

15                  MR. McCANN: And in W-15 is where the  
16 description of the pay item is. All work necessary to  
17 provide temporary water service to all areas of the  
18 park during water line construction.

19                  MR. ROGERS: Okay.

20                  MR. ZAPPPIA: I was wondering what that  
21 item was originally.

22                  MR. PUTO: Okay. Anything else?

23                         (Whereupon, the proceedings were  
24 relocated to the maintenance building.)

25                  MR. PUTO: Let's pick it back up.



1                   We'll talk about where we are. Maybe the  
2                   utility guys can talk about what you did, a recap.

3                   We first went to the well area, the  
4                   existing well. Is there anything we need to capture?

5                   MR. TSCHESCHKE: Say it again.

6                   MR. PUTO: We went to the existing well  
7                   was our first stop.

8                   MR. TSCHESCHKE: Right, and things to  
9                   capture?

10                  MR. PUTO: Anything to capture at the  
11                  well? I guess, we stopped there. I think it's pretty  
12                  clear what's on the plan what to do there.

13                  Then we went to the pump house. We  
14                  talked about what needs to be done at the pump house.

15                  MR. TSCHESCHKE: There's two chlorine  
16                  tanks to be removed at the pump house, and I think  
17                  that's about it.

18                  MR. ZAPPPIA: When you say pump house --

19                  MR. TSCHESCHKE: Chlorine house, pump  
20                  house, well house.

21                  MR. ZAPPPIA: The well itself will handle  
22                  its own lift to get to the top of the hill?

23                  MR. TSCHESCHKE: Yes.

24                  MR. PUTO: Then we walked from -- we  
25                  walked the alignment from the pump house across the



1 road up to the tanks. We went across the first stream  
2 crossing, the alignment in that area for utilities,  
3 following the previous or the existing trench. We'll  
4 go through the woods there.

5 Then we went up the hill to the three  
6 tanks. We talked about, up at the tanks, the  
7 different connections, how to do the length of the  
8 construction going up that hill with 20 feet on both  
9 sides of the existing or new center line for the  
10 utilities. What about the tanks, Phil?

11 MR. TSCHESCHKE: The tanks we have  
12 eight-inch line that has to be excavated on the site  
13 of the tanks to connect into the tanks from the bottom  
14 and then tails off as you get out toward the hill up  
15 next to the tanks. It will be the full tank depth  
16 there as you have to excavate down to it, then the two  
17 inch line, of course, enters the tank towards the top  
18 of it.

19 MR. PUTO: And Jose, you weren't with us,  
20 is there anything you have for us to add at the tanks  
21 that we need to know, any concerns, any thoughts you  
22 have, any issues?

23 MR. RAMIREZ: No. no.

24 MR. CLUFF: Just the location of the  
25 valve boxes for all of the tanks and stuff, that's





1           talked about, putting them at a depth -- we considered  
2           maybe the depth of the valve box wouldn't be so deep.

3                   MR. TSCHESCHKE:  It's actually moved off  
4           so the valve boxes aren't so deep, they're off to the  
5           edge of the hill, so the plans reflect that already.

6                   MR. CLUFF:  Okay.

7                   MR. FRANC:  Just to recap, a temporary  
8           water service line is required that will allow above  
9           ground lines to service -- to fill the tanks and any  
10          return lines.

11                  MR. PUTO:  Right.

12                  MR. COX:  The issue of debris disposal  
13          came up.  Vegetation matter can be scattered over the  
14          property once the work is completed.  Do we need a  
15          modification --

16                  MR. McCANN:  Yes, there will be a  
17          modification.

18                  MR. PUTO:  That's true not only for going  
19          up the hill but all places where we try to salvage the  
20          vegetation where the utilities, trenching will be  
21          constructed.

22                  MR. CLUFF:  That included removal of the  
23          shrubbery on top of the tanks?

24                  MR. FRANC:  Yes.

25                  MR. PUTO:  Yes.  Just double checking.



1           Is it in the specs to remove vegetation off the top of  
2           the tanks?

3                   MR. TSCHESCHKE:   Yes.

4                   MR. PUTO:   Okay.   Just double checking.

5                   MR. ZAPPIA:   We can lose debris up there  
6           also.

7                   MR. PUTO:   Right.

8                   Okay.   Then we came back down and had a  
9           little bit of discussion on the roadway  
10          rehabilitation.   There's concern about being able to  
11          maintain the two-way traffic on the narrow section of  
12          the roadway with the paving.

13                   MR. McCANN:   Even in the milling process.  
14          I don't think we had any resolution about that.  There  
15          are some concerns we may have to shut it down for some  
16          period.

17                   MR. COX:   How is that worded, Mike, in  
18          the contract?  I think it was delays of no more than  
19          30 minutes or --

20                   MR. McCANN:   Yeah, correct, 30 minutes is  
21          the maximum delay in the contract.

22                   MR. PUTO:   Now listen to the contractors;  
23          is that something that's feasible or -- I mean, you  
24          were talking -- I heard some discussion out there that  
25          may not even be possible.



1                   MR. ZAPPIA: Everything in the milling  
2                   and paving and your various aspects of the  
3                   equipment -- the equipment is large, ten, twelve foot,  
4                   especially pavers. The pavers can get up on the  
5                   screet box, you're going to be stacking up trucks that  
6                   are delivering the mix, you're going to be stacking  
7                   them there, there will be trucks coming and going in a  
8                   backing up fashion, because one will be dumping, one  
9                   will be coming away, another one will be backing up a  
10                  long distance. It's going to be in the middle of the  
11                  road backing up.

12                 I don't know how you're going to get them  
13                  up there. It would be very precarious.

14                 MR. PUTO: Could we close the road for a  
15                  couple days, is that something that's possible?

16                 MR. COX: Yeah, I think it could be, I  
17                  think we need to talk through the issues on that and  
18                  include that in the modification of some sort.

19                 MR. PUTO: Let's continue.

20                 MR. ROGERS: Is traffic control paid for  
21                  or is that something on our shoulders?

22                 MR. McCANN: Yes.

23                 MR. PUTO: It's not a lump sum, it's by  
24                  the hour.

25                 MR. ROGERS: If you had pilot cars and a



1 long closure, something like that, with a half hour  
2 delay between each run, that would allow you to get in  
3 there in some of the tighter areas.

4 MR. PUTO: We do have flag pilot cars,  
5 those are bid items, but in any case there will be  
6 some delays out there. Let's talk over that in a  
7 little more detail, the closures. If there's anything  
8 we need to add, we will add that in the amendment.

9 MR. EVANS: With traffic not being an  
10 issue, how long would it take to do the job?

11 MR. ZAPPPIA: It's a difficult job no  
12 matter -- even with traffic or without traffic. It's  
13 not an easy job.

14 MR. ROGERS: You're talking about the  
15 paving portion?

16 MR. EVANS: Right, where the traffic  
17 might interfere with the operations, you know.

18 MR. ROGERS: I have to look at each  
19 individual -- are we overlaying the whole road?

20 MR. PUTO: Yes. Seven miles. Is that  
21 right?

22 MR. McCANN: Almost eight.

23 MR. PUTO: Almost eight miles. The first  
24 two miles as you come to the visitor center you have a  
25 little more width there, you don't have those issues





1           like you have as you head up. Like I said, the  
2           visitor center it's flat there, but the narrow width,  
3           you got a narrow width and steep grade as you go two  
4           or three miles up the hill. We didn't drive up that  
5           way, we can if you want.

6                       MR. ROGERS: I'll go up there.

7                       MR. PUTO: You maybe will want to stop  
8           and --

9                       MR. ROGERS: We're talking a couple of  
10          months of hassle.

11                      MR. EVANS: Not that it would be  
12          possible, but if the road could be shut down solely  
13          for construction use, would it still be two months?

14                      MR. ROGERS: I don't know. It's not fair  
15          to say just looking at it really today.

16                      MR. PUTO: Okay. What else? Anybody?

17                      Mike, you got some notes there, you want  
18          to go through your notes?

19                      MR. McCANN: The other modification that  
20          will be done to the contract is road closure to the  
21          superintendent's house, access has to be provided from  
22          Farway Ranch if that road is closed. Also a temporary  
23          telephone line will be placed from the  
24          superintendent's house to headquarters so there's no  
25          need to protect the existing telephone utility along



1 the superintendent's road.

2 MR. COX: We probably need input from the  
3 telephone company in that regard. As your line  
4 currently comes up that dirt road it crosses at  
5 multiple locations.

6 MR. SHIPLEY: We are going to bring in  
7 temporary lines.

8 MR. COX: You will put in temporary  
9 service?

10 MR. SHIPLEY: Yes.

11 MR. ZAPPPIA: Back to the paving, what  
12 about the different parking areas up there, can we  
13 close those off and build those or do we have to do  
14 that under traffic also?

15 MR. PUTO: I don't know if there is  
16 anything in the contract, if we talked about that.

17 MR. COX: I don't know.

18 MR. McCANN: The original intent was to  
19 leave those open because of the limited amount of  
20 parking that the monument does have. So the intent  
21 was to leave them up.

22 UNIDENTIFIED SPEAKER: There will be  
23 periods of time that it's impossible to keep them open  
24 while it's being milled, you can't have anybody there  
25 while you're paving, you can't have anybody in there.



1                   MR. PUTO: I think though that's what we  
2                   did, there's nothing in the contract that says you can  
3                   close this parking area for six days, there's  
4                   inherently operational type functions. Yes, there  
5                   will be closures, you can't close it for five days,  
6                   three days, just closures associated with the  
7                   operations.

8                   Anything else?

9                   MR. McCANN: No.

10                  MR. PUTO: I know Jose and some of the  
11                  utility people -- maybe they could update us on what  
12                  they talked about.

13                  MR. RAMIREZ: Mike had some -- Brian had  
14                  some concerns on the survey and flagging before we get  
15                  started here. Do you want to talk about that, Brian?

16                  MR. BEEMIS: I had mentioned to him if we  
17                  could get notice when the route is staked we will want  
18                  to come back along, and the telephone company too, and  
19                  put in our stakes for our engineering people to see  
20                  where the junction points will be. So we need to know  
21                  where that route is actually marked.

22                  MR. PUTO: The Federal Highway won't be  
23                  staking anything.

24                  MR. BEEMIS: Who will be putting it in,  
25                  will it be the contractors, any stakes put in by the



1 contractors?

2 MR. ZAPPIA: Are we supposed to stake  
3 their stuff?

4 MR. PUTO: I don't think we talked about  
5 staking the utility lines.

6 MR. TSCHESCHKE: In other words, stake  
7 the pipe line and he'll stake after that.

8 MR. PUTO: That won't happen until we get  
9 the contract awarded and they get out there.

10 MR. BEEMIS: Are you going to stake it?

11 MR. PUTO: They're going to stake -- I  
12 suspect that would be the first of the year.

13 MR. KLAMERUS: Would you actually stake  
14 the utility lines?

15 MR. FRANC: Is there a need for the  
16 contractor to stake it?

17 MR. ZAPPIA: Down that road?

18 MR. KLAMERUS: Yeah.

19 MR. ROGERS: You need to specify the 40  
20 foot --

21 MR. ZAPPIA: From the standpoint, just to  
22 see the construction right of way limits, there will  
23 need to be some kind of delineation, but the center  
24 line of the pipe, I mean --

25 MR. ROGERS: It sounds like there's some





1 flexibility there.

2 MR. TSCHESCHKE: For the staking and  
3 surveying of the water line, it's under paragraph  
4 1.15, page W-5. You see the surveying and staking  
5 requirements?

6 MR. FRANC: What's it say for us that  
7 didn't --

8 MR. ROGERS: Field locate alignment of  
9 water lines as shown on the drawings and as approved  
10 by the contracting officer, field adjust location with  
11 approval of the contracting officer.

12 MR. PUTO: It gets a little more detailed  
13 in there about some issues or tolerances.

14 MR. TSCHESCHKE: That's merely for the  
15 grades and things of the water lines there, it's where  
16 all, you know, all the water lines has to be sloped to  
17 drain so we can't have it, you know, have grade  
18 reversal and whatever. We don't want the high points  
19 at places where we're not providing for air vacuum  
20 relief valve.

21 MR. FRANC: Well then, I guess my  
22 question is, or my comment is, this does not require  
23 center line staking of the water lines. Is that going  
24 to be a problem with the electric co-op?

25 MR. BEEMIS: We want to make sure we



1 follow the same route. We want to follow the trench  
2 route. If there is no markers for the trench, how can  
3 we mark the transformer locations, switch boxes?

4 MR. FRANC: How accurate does it have to  
5 be?

6 MR. BEEMIS: Accurate enough to pin point  
7 within feet.

8 MR. ZAPPPIA: You're going to be coming  
9 off of a trench.

10 MR. BEEMIS: We don't want to be out here  
11 while you're trenching, we want to have our stakes in  
12 place.

13 MR. ZAPPPIA: All we're digging is main  
14 line trench. If you have transformers off to the  
15 side, you can put that wherever you want.

16 MR. BEEMIS: We still need markers to go  
17 to -- we are going to be out here staking before  
18 you're trenching, we're going to be looking off the  
19 prints we received from the park, and we're going to  
20 be going on your trench line as if we were trenching.

21 MR. ZAPPPIA: You're going to have prefab  
22 cable runs and stuff that would work anywhere in the  
23 trench, you could put that anywhere?

24 MR. BEEMIS: I need to know a marking to  
25 go by.



1                   MR. ROGERS: You need an offset distance  
2                   from the center line?

3                   MR. BEEMIS: I need a place to go from A  
4                   to Z.

5                   MS. CUDWORTH: What about -- how are you  
6                   determining your construction limits of your 40 foot  
7                   corridor and how does that fall, and how are we able  
8                   to, unless something is staked out there, to be able  
9                   to give any feedback on any type of vegetation that  
10                  may need to be saved or --

11                  MR. ZAPPPIA: We're staying in the  
12                  roadway.

13                  MR. EVANS: How about from the  
14                  superintendent's house down to the entrance?

15                  MR. FRANC: Up the hill.

16                  MR. ZAPPPIA: We're -- there's an existing  
17                  line there, we'll be going right through there.

18                  MS. CUDWORTH: How are the crews going to  
19                  know where 20 feet on either side of the line is?

20                  MR. COX: In many locations there's no  
21                  existing utilities, just vegetation, so that route  
22                  will have to be delineated in some fashion by someone.

23                  MR. ROGERS: This could be something we  
24                  could determine before, all of us could come out and  
25                  look at it, decide on a course of action.



1                   MR. ZAPPPIA: Chalk or paint a line and  
2                   you could determine from there where you want to put  
3                   your stuff.

4                   MR. BEEMIS: We want to make sure our  
5                   alignment is right with the proposed trenching line.

6                   MR. ZAPPPIA: I imagine we'll get together  
7                   with the park service and go through the vegetation  
8                   and all that kind of review and somebody can paint or  
9                   chalk a line out and you can come out.

10                  MR. BEEMIS: Or put a center line stake  
11                  for the proposed trench.

12                  MR. EVANS: It's an unused dirt road, the  
13                  best -- staking is probably going to be more effective  
14                  than paint.

15                  MR. ZAPPPIA: Yeah, put it on the dirt  
16                  road. I would think you could just chalk or paint it.

17                  MR. ROGERS: You're not actually  
18                  surveying, you're saying, here's the road, I'm going  
19                  to put it right here, not really any coordinates or --

20                  MR. ZAPPPIA: Save a tree.

21                  MR. PUTO: As far as you just need to  
22                  coordinate between the electrical and contractor, I  
23                  think a line down there --

24                  MR. BEEMIS: The telephone is going to be  
25                  faced with the same dilemma.





1                   MR. SHIPLEY: We can't stake it until we  
2                   have a running line out there.

3                   MR. ZAPPPIA: We'll get together with Alan  
4                   and --

5                   MR. FRANC: Can I make a suggestion?  
6                   Maybe a modification of the contract, the  
7                   contractor is required to delineate the center line in  
8                   the manner approved by the contracting officer.

9                   MR. McCANN: That's really an intent to  
10                  mark the alignment.

11                  MR. ZAPPPIA: What do you want us to do?

12                  MR. McCANN: We'll modify the contract to  
13                  state that spacing between flags or whatever --

14                  MR. PUTO: It says right now, field  
15                  locate alignments. It doesn't give any specifics on  
16                  how to do that.

17                  MR. TSCHESCHKE: Or timing either. It  
18                  doesn't say you have to do it before you -- you have  
19                  to start it at the very start of the construction so  
20                  the other utility coordination can happen. I think  
21                  that needs to be clarified, otherwise it could happen  
22                  throughout the project and that won't meet the  
23                  requirements of the telephone and electric people.

24                  MR. BEEMIS: The only thing we don't want  
25                  a transformer to wind up in the middle of the road, we



1           want to make sure everything -- we have realistic  
2           spacing and realistic construction.

3                       MR. PUTO: We don't want that either.

4                       MR. KLAMERUS: I guess I'm a little  
5           confused that if that trench goes down either left,  
6           right, or center of the road, how does that affect the  
7           placement of your pole boxes or transformers?

8                       MR. BEEMIS: If you don't have a problem,  
9           we don't either. We want to be specific. There will  
10          be a lot of locations where you have a pedestal and we  
11          have a transformer, those will probably be located at  
12          the same general vicinity, maybe on the left side of  
13          the road, for example, on the right side of the road,  
14          or maybe on the corner of a road intersection, and  
15          that's why we need to have points identified.

16                      If you are going to leave it up to us, I  
17          know what I would do. We want to make sure it's going  
18          to follow the plan.

19                      MR. KLAMERUS: But my point being,  
20          wherever the trench goes in the roadway doesn't affect  
21          where the transformers or the pedestals are because  
22          it's off the shoulder of the road.

23                      MR. BEEMIS: We're going to try to keep  
24          things as simple as we can for the cost for the parks,  
25          also for the cost for the utilities. If we can get



1 off to the side of the trench, left or right, that's  
2 fine. If we have to excavate back to get out of the  
3 way, you're talking about extra trenching and extra  
4 costs, so that's why it's important we have a running  
5 line to determine where the offsets or breaks will be  
6 in that particular trenching.

7 MR. ZAPPIA: You don't have your costs  
8 established yet?

9 MR. BEEMIS: We have given costs, it's  
10 always nice to be aware if there's anything else that  
11 may come back and get you later. We have done a  
12 certain part of the park project, we want to stay  
13 within that realm.

14 MR. COX: So where are we?

15 MR. PUTO: We're going to put some  
16 language in the specs to clarify it.

17 MR. McCANN: Correct.

18 MR. TSCHESCHKE: So staking occurs at the  
19 beginning of construction so they can do their design  
20 after that.

21 MR. ROGERS: I'm not clear as to what  
22 they want, if it's a linear footage of wire or -- I  
23 could see how if the alignment goes like this  
24 (indicating), you're not going to know the exact  
25 footage of pipe until you put it in. I don't quite



1 follow. Is the transformer on the shoulder, the pipe,  
2 somewhere in the road?

3 MR. ZAPPIA: They can put their  
4 transformers wherever they want at whatever frequency  
5 they want.

6 MR. BEEMIS: We have the transformers  
7 located at certain intervals. If you have a  
8 meandering line, that's no good for us. We want to  
9 make sure it's a straight line route as it's proposed.

10 MR. ZAPPIA: We're going to make it as  
11 straight as possible, it's easier to dig, easier to  
12 lay.

13 MR. ROGERS: I think that's --

14 MR. PUTO: Going down the road is  
15 relatively straight, that's pretty much a straight  
16 shot. You can take a wheel or whatever and find out  
17 what your distances are, I would think. And even  
18 going from the superintendent's house down to Farway  
19 Ranch, that too is fairly flat.

20 MR. ZAPPIA: And straight, because it's  
21 already cleared. There's already a corridor with a  
22 line down in there.

23 MR. COX: What's the time line if the  
24 utility company needs to know those locations?

25 MR. BEEMIS: It could be done, we have





1       already established a work in print. I think we  
2       have -- we just gave these guys a couple of prints  
3       that could be done at the pre-con. For example, I  
4       don't know how valuable -- I would feel it would  
5       probably be pertinent that we both walk the route and  
6       we could probably do some premeasuring and throw some  
7       stakes of our own to mark the facilities we're going  
8       to install, the transformers, switch cabinets,  
9       pedestals, whatever.

10               MR. McCANN: You're saying to have marked  
11       out by the pre-con?

12               MR. BEEMIS: Mark it out at the pre-con.

13               MR. EVANS: Walk the route at the  
14       pre-con.

15               MR. PUTO: As you walk it, you could put  
16       some stakes in.

17               MR. BEEMIS: Right.

18               MR. FRANC: That would make it easier. I  
19       guess that way you have got the actual contractors  
20       that you will be working with. I guess that's just  
21       another point of coordination we need to make in the  
22       contract documents that for -- maybe during the  
23       pre-construction conference this is what's going to  
24       happen or do we wait until then?

25               MR. BEEMIS: Whoever does the trenching.



1       For example, we may be interested in entering into a  
2       separate agreement with them. We want to specify that  
3       they're going to follow our standards as well as  
4       yours.

5                   MR. PUTO: Okay. What else, Jose?

6                   MR. RAMIREZ: Tom, anything else?

7                   MR. BELL: No. I agree with Brian.

8                   MR. RAMIREZ: Maybe this could be  
9       discussed at a later time, maybe this is not the time,  
10      but there's some -- could be some major changes in  
11      what's happening as far as the electrical and  
12      utilities.

13                  MR. COX: Those issues will not impact  
14      the prime contractor, it will be between us and the  
15      utility companies. We may be modifying the contract  
16      with the utility companies to address those points.

17                  MR. PUTO: Did you guys talk about  
18      anything else, electrical/telephone people? Where did  
19      you go?

20                  MR. BELL: After the new well site, we  
21      went up to the administration building, discussed, you  
22      know, bringing in the service for the electric and  
23      telephone, then came up here and talked about bringing  
24      services up to the building and then talked about the  
25      long-term goals of what the park's going to do because



1       if they're adding new buildings, that we need to  
2       accommodate that while the trench is open. Once the  
3       trench is closed, we'll never open it again. We  
4       wanted to make sure we have everything covered, not  
5       only for this project but anything down the road,  
6       whether it's going to be five years forecasted, maybe  
7       build a building, whatever. We just wanted to be able  
8       to accommodate that.

9                   MR. COX: In our general management plan,  
10       which is our road map for the future, we will never  
11       build any new facilities inside the park. If  
12       anything, we will be removing facilities and building  
13       outside the existing park boundary.

14                   You know, in terms of what our needs are  
15       maybe five, ten years down the road, we need to take  
16       that into account. Who knows, you know, the way  
17       telecommunication is changing daily, We're thinking  
18       what we have proposed with fiberoptics that will meet  
19       our needs for the foreseeable future.

20                   MR. PUTO: Anything else?

21                   MR. RAMIREZ: We discussed, you know, and  
22       it's pretty much understood that where all the  
23       trenching from the water line will terminate, from  
24       that point on it will be either the park or contract,  
25       a separate agreement on the contract to do the



1       trenching from there to the entry of the electrical  
2       service and telephone. So I guess that's pretty well  
3       understood at this time.

4               MR. FRANC: Is that your understanding,  
5       Phil, is that how we set this up? Let's see. We go  
6       into a trench, common trench, water, electric,  
7       telephone, towards the residence.

8               MR. TSCHESCHKE: Right.

9               MR. FRANC: And then --

10              MR. TSCHESCHKE: Then there are branch  
11       lines from that coming into the residences, and they  
12       will come -- and that's the service lines and they  
13       will come up to a point where the meter or whatever,  
14       that's where it stops.

15              MR. FRANC: Didn't we figure trenching to  
16       where it breaks off. Let's say we got water going one  
17       direction and telephone and electric going another  
18       direction for another way to the structure wall --

19              MR. TSCHESCHKE: Not to the structure,  
20       it's to wherever the termination box or the electric  
21       meter from there on. So our line covers from -- our  
22       service lines cover from the common trench to the  
23       houses where there is a meter or the telephone is  
24       terminated. If it's a pedestal or --

25              MR. RAMIREZ: So we don't have to do the





1           trenching?

2                       MR. TSCHESCHKE: I don't think you have  
3           to do any trenching if you show on your -- at the time  
4           of the construction, if you indicate that they're  
5           going to have a point on each house where you want to  
6           bring the electric service up to, and then that would  
7           be where our contract would stop.

8                       MR. ZAPPPIA: Is there something beyond  
9           what's shown on the plans?

10                      MR. TSCHESCHKE: No. The plans  
11           individually show it coming up to each house, right?

12                      MR. ZAPPPIA: Yeah.

13                      MR. TSCHESCHKE: Is there a question of  
14           confusion. The location can be as approved by the  
15           contracting officer, so the exact point where we show  
16           on the plans may deviate a little bit as Jose is out  
17           there and he says, no, I would rather have the  
18           electrical service come to this corner of the house as  
19           opposed to another corner, but that could be varied,  
20           but each service comes up to a certain corner of the  
21           house.

22                      MR. FRANC: I guess what I heard this  
23           morning, earlier this morning, yeah, this morning, was  
24           that we were going to take these service lines up to  
25           existing locations as they are now. Because of the



1 historic nature of some of the structures, wherever  
2 the meter is now, that's where the meter will be. So  
3 we really know we're not going to make any drastic  
4 changes. I don't want contractors to think they will  
5 be zig-zagging around a structure. The assumption has  
6 to be where we are now as far as existing service  
7 lines is where we will be trenching for the future.  
8 Is that --

9 MR. TSCHESCHKE: Has the park confirmed  
10 that where we drew the drawings, where our service  
11 lines come into each individual house, have you  
12 confirmed that those are indeed where the existing  
13 service comes in?

14 MR. RAMIREZ: No, we have not done that,  
15 but what we heard this morning was they will come up  
16 where the existing points are --

17 MR. TSCHESCHKE: Well then, maybe for the  
18 contractor's point of view we should confirm that  
19 where the drawings show it is indeed where the  
20 existing is. I mean, because Bill Shelly and myself  
21 and Matt, we drew them where we thought they were, but  
22 if you haven't confirmed it, then the time to do it is  
23 now.

24 MR. RAMIREZ: Okay. Yeah, that was a  
25 little different than what I thought this morning,



1           where we were going to do the extra trenching but  
2           obviously it's not, so that's good.

3                       MR. PUTO:  Anything else?

4                       MR. TSCHESCHKE:  Is the telephone  
5           pedestals, are they going to be at each house or -- in  
6           other words, if we bring the telephone service into  
7           the houses, where do they actually stop?

8                       MR. SHIPLEY:  If you're taking it to the  
9           locations, there is an existing box already on the  
10          houses.

11                      MR. TSCHESCHKE:  It will go up to the  
12          existing box on the outside of the house, so there is  
13          no pedestal.

14                      MR.  SHIPLEY:  No.

15                      MR. RAMIREZ:  We talked about that and  
16          that seems to be the simplest all the way around.

17                      MR. KLAMERUS:  Are these trenches that go  
18          to the transformer junction box and pedestal that  
19          aren't going to houses, is the contract required to  
20          dig those trenches, is the park going to dig those  
21          trenches?

22                      MR. BEEMIS:  I can answer that.  Our  
23          service policies require do no trenching, the customer  
24          is to dig the trench; if there's going to be any  
25          service changes from overhead to underground, those



1           trenches have to be made by the owner.

2                       MR. ROGERS: We have two items here, 7000  
3           feet of telephone and electrical service trenches.

4                       MR. TSCHESCHKE: Those service trenches  
5           were to the houses. Now, I suppose it could easily  
6           accommodate, though, to your transformer pads or --

7                       MR. BEEMIS: Well, the transformer pads,  
8           we need a running line when it comes down to our  
9           pre-con walk-through, and we will try and locate the  
10          cabinets like, for example, adjacent to where the  
11          trench width will be. We'll be off to the side. The  
12          conduit will roll over. I'm sure the telephone will  
13          be looking at the same thing as far as the points to  
14          the dwellings and to the houses and buildings as what  
15          we are looking at. Any points that you have  
16          underground service, you know, those do not have to be  
17          addressed, you already have that.

18                      So the points that have to be looked at,  
19          if we have enough overhead service wanting to go  
20          underground, we threw some suggestions back at the  
21          other guys if they want to put consolidated meter  
22          bases and have multiple meter locations to serve one  
23          or two or three or more buildings. Also look at a  
24          scenario to simplify some electrical wiring that would  
25          be required on your side, for example. So there's





1       some flexibility that we can look at for you to save  
2       some time, save some money, and probably save a little  
3       bit of confusion.

4                   MR. TSCHESCHKE: I guess as it stands  
5       now, our contract is we have an allowance for service  
6       lines and that could cover any of these service lines?

7                   MR. TSCHESCHKE: I think we have that  
8       flexibility.

9                   MR. PUTO: We have some of it covered but  
10      if I'm understanding some of the conversations,  
11      there's transformers, et cetera, that probably is not  
12      covered in here.

13                  MR. TSCHESCHKE: I don't know how they  
14      came up with the length; do you remember?

15                  MR. McCANN: They came from Matt. I  
16      believe they were scaled.

17                  MR. COX: Matt and Bill Shelly.

18                  MR. PUTO: They looked at the ones coming  
19      into the house, that type of stuff, that information  
20      is in here. Those should be in here.

21                  MR. TSCHESCHKE: Those lengths are  
22      probably as shown on the drawings today.

23                  MR. PUTO: Right.

24                  MR. TSCHESCHKE: So if there's a few  
25      other pieces of service lines that we need to add to



1           various locations, it may change the quantity.

2                   MR. PUTO: I don't know how precise this  
3           is. I'm thinking you might want to bump some of that  
4           up just to cover it.

5                   MR. PUTO: How many do we need?

6                   MR. BEEMIS: Transformers?

7                   MR. PUTO: Right.

8                   MR. BEEMIS: I would have to look back.

9                   MR. PUTO: Twenty?

10                  MR. BEEMIS: It will be within that  
11           number.

12                  MR. TSCHESCHKE: It sounds like --

13                  MR. BEEMIS: We figure jobs like that, we  
14           figure a little bit of a loss for wire. I guess you  
15           want to call it that, for extra footage.

16                  MR. PUTO: So that's maybe an extra 200  
17           feet of extra trenching; would that be just  
18           electrical?

19                  MR. SHIPLEY: Telephone would be the same  
20           way.

21                  MR. COX: Tom, we have got an entry in  
22           the contract that is 7000 fee for the additional  
23           trenching, it was to accommodate all of those little  
24           spurs and -- like the distance from Farway to the  
25           entrance station. There's another short spur from the



1 existing well in the campground over to the residence  
2 that's in the campground. There's another short spur  
3 from the new well to the amphitheater. Collectively  
4 those were estimated to be 7000 some odd feet, that's  
5 in the contract.

6 MR. PUTO: All right.

7 MR. McCANN: On the sheet 13 of the plans  
8 is an actual breakdown of the telephone service  
9 trenches and the electrical service trenches.

10 MR. PUTO: But that covers the main line  
11 portion, that doesn't cover some of the spurs to  
12 transformers, et cetera.

13 MR. McCANN: Yeah.

14 MR. PUTO: My suggestion was -- 6918 is  
15 the approximation. We may want to put 200  
16 miscellaneous feet in there to cover either  
17 transformer -- bump that item up a little bit.

18 MR. TSCHESCHKE: I think that's a good  
19 idea.

20 MR. KLAMERUS: Who is going to be  
21 responsible for creating the pedestals the  
22 transformers sit on?

23 MR. BEEMIS: We'll furnish those along  
24 with the conduit, and we will supply the pedestals and  
25 ground sleeves that would be located at those



1       locations, and those crews will set those and make the  
2       hook-ups.

3                   MR. KLAMERUS:   So do those have to be set  
4       prior to or after the trench?

5                   MR. BEEMIS:   After.   They have to be set  
6       in the ground and set in the trench at the time the  
7       trench is backfilled.

8                   MR. COX:   Just for clarification, to  
9       bring that to closure, perhaps when you get back to  
10      Denver, I think you ought to get with Bill Shelly,  
11      because he came up with that estimate, see if he  
12      included ten or fifteen little spurs to accommodate  
13      the transformer pedestals.

14                  MR. TSCHESCHKE:   I'm pretty sure that he  
15      just used the lengths shown in the drawings.   In other  
16      words, they just scaled off and added them up and  
17      that's what they came to.   So if there's any other  
18      spurs to be -- but I will confirm that with him and  
19      Matt.   Perhaps Matt and him both worked on it.

20                  MR. PUTO:   I sat in on some of those  
21      meetings.   I think you're right, we went from line to  
22      building and that was it.   We didn't figure any  
23      secondary spurs, if that's the right term.

24                  MR. EVANS:   Do we have trenching going  
25      from the entrance station to the air quality station?





1 MR. COX: Yes.

2 MR. FRANC: Brian, didn't you say  
3 those -- some of those are already underground so  
4 trenching may not be required?

5 MR. BEEMIS: That's what we tried to  
6 simplify in the initial design. If you already have  
7 underground service to the buildings already, and like  
8 this group of four houses back over here to the right,  
9 if there's underground wiring already servicing over  
10 to that point, we can tie into that. That's not an  
11 area that needs to be addressed.

12 MR. FRANC: Do we show that now as  
13 trenched?

14 MR. BEEMIS: No, it doesn't. We tried to  
15 identify those points and cover our transformer  
16 locations at the realistic points where they are  
17 served now.

18 MR. TSCHESCHKE: So are there any changes  
19 required then on the plans as they exist?

20 MR. BEEMIS: No. On the initial print  
21 that we engineered from, what Bill Shelly e-mailed me,  
22 we used his exact layout to do our estimate and  
23 footage layouts.

24 MR. TSCHESCHKE: Did you then use the one  
25 dated -- what date was this -- September 12th, or is



1           that an earlier version then? I'm just confused.

2                       MR. BEEMIS: I don't remember.

3                       MR. TSCHESCHKE: Because you should be  
4           using our latest version or we're not talking the same  
5           story.

6                       MR. McCANN: I don't know.

7                       MR. BEEMIS: Don't be misled by what  
8           we're asking for. All we're talking about -- for  
9           example, if you have a four foot trench, we want to be  
10          probably off to the side, we don't want to set a  
11          pedestal or ground sleeve in base filled disturbed  
12          soil because it won't settle properly. We want to  
13          make sure we're off the running line a little bit.  
14          We're talking about two or three or four feet,  
15          somewhere near a little bit of stable shoulder. We're  
16          not talking about veering off 20 feet or ten feet or  
17          30 feet.

18                      MR. PUTO: I think if we add quantities  
19          in there, we'll be fine, just add 200 feet, something  
20          like that. It sounds like just from discussions 200  
21          feet would be plenty and bump that item up and call it  
22          a bid item.

23                      Anything else?

24                      MR. FRANC: Do we need to add any  
25          verbiage to say that for the sake of contractors that



1       aren't here, that there may be service trenching  
2       required to connect to transformers?

3               MR. PUTO: We can put that in the items,  
4       service connections to transformers, 200 feet,  
5       miscellaneous additional trenching to transformers.

6               MR. FRANC: Okay.

7               MR. PUTO: One thing that we chatted  
8       briefly about but we didn't look at was the tank, that  
9       10,000 gallon tank that needs to be removed. It's a  
10      fiberglass tank, it's in the specs, take it out. We  
11      didn't look at it, you may want to take a look at it  
12      on the way out of here, but there will be some work  
13      involved.

14              MR. ROGERS: A couple days.

15              MR. PUTO: The road access needs to be  
16      cleared, just a little swath, so you can get up there.

17              Anybody else got anything else?

18              MR. KLAMERUS: On the tank, we're taking  
19      it down to the concrete, all steel and fiberglass?

20              MR. PUTO: The tank itself goes to a  
21      concrete foundation that stays.

22              MR. COX: Concrete saddle that the  
23      fiberglass sits in, the fiberglass tank is to be  
24      removed the concrete can remain in place.

25              MR. PUTO: The fiberglass, and it's



1           sprayed with --

2                       MR. COX:   Some sort of foam insulation,  
3           two inches of foam.

4                       MR. KLAMERUS:   What about the steel?   As  
5           I remember, it was a steel beam or post that  
6           something -- that it was sitting on with the concrete  
7           pedestals.

8  
9                       MR. CLUFF:   The steel beam is for the  
10          float level indicator running up on the side of the  
11          tank.   The rest of the saddles are seated in concrete.

12                      MR. PUTO:   Is the tank being used now?

13                      MR. CLUFF:   Yes.

14                      MR. PUTO:   So when does it no longer be  
15          in operation?

16                      MR. CLUFF:   When all the system is tied  
17          in together, at that point it will have to be  
18          disconnected.

19                      MR. ZAPPPIA:   Is that your water for  
20          firefighting?

21                      MR. COX:   That will have to be maintained  
22          until such time as the new system is in place

23                      MR. KLAMERUS:   Make sure that's clear.

24                      MR. FRANC:   That's a totally separate  
25          system that's serviced by its own well, that's its own





1 storage tank. No way, shape, or form connected to the  
2 80,000 gallon storage tanks at the top of the  
3 mountain.

4 MR. PUTO: So that tank can't be pulled  
5 out until the system is operational. That may be  
6 something we want to add in the contract, the bidding  
7 document, Mike, add that sentence in the sequencing.

8 MR. COX: That same applies to the  
9 storage tank at my house. We need to keep that in  
10 service until the new system is in running.

11 MR. FRANC: That's a separate system too.

12 MR. PUTO: Anything else? Can anybody  
13 think of anything else?

14 I don't see any more questions. With  
15 that we will conclude and thank everybody for coming  
16 and participating, and look forward to receiving the  
17 bids.

18 \* \* \*

19

20

21

22

23

24

25



## 1 C E R T I F I C A T E

2 STATE OF ARIZONA

3 COUNTY OF PIMA

4

5 BE IT KNOWN that I reported the foregoing  
6 proceedings to the best of my ability; that I was then  
7 and there a Certified Court Reporter in and for the  
8 State of Arizona; that the proceedings were reduced to  
9 writing by me.

10 I DO FURTHER CERTIFY that I am not a  
11 relative or attorney of either party, or otherwise  
12 interested in the events of this action.

13

14

-----

15

KATHY FINK, CCR 50493

16

17

18

19

20

21

22

23

24

25



